

District Planning Committee, Nanded

:: M.P's Local Area Development Programme M. P. Wise / Constituency wise :: D.P.C.NANDED

Dist :- Nanded (Maharashtra State) Progress Report Upto end of **Sept. 2013** (Rs in Lakhs)

S N	Name of the M. P.	Year	Funds available	Works suggested (No.)	Works Sanctioned (No.)	Works to start (No.)	Works yet to start (6 - 7)	Estimated cost of sanctioned work	Amount Released	Actual expenditure	Works completed	Works In Progress	% of Works completed (12 / 6)	% of Works In Progress (13 / 6)	% of Works yet to start (8/6)	% of Amount released (10/4)	% of Expend. incurred (11 / 4)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Smt Suryakanta Patil	1993-94	5.00	2	2	2	0	4.98	5.00	4.77	2	0	100.00	0.00	0.00	100.00	95.40	Including Latur Dist information
		1994-95	100.00	29	29	29	0	100.10	100.00	98.16	29	0	100.00	0.00	0.00	100.00	98.16	
		1995-96	100.00	26	26	26	0	100.24	100.00	98.79	26	0	100.00	0.00	0.00	100.00	98.79	
		TOTAL	205.00	57	57	57	0	205.32	205.00	201.72	57	0	100.00	0.00	0.00	100.00	98.40	
2	Shri Gangadar Kunturkar Nanded	1996-97	100.00	45	45	45	0	100.15	95.76	95.76	45	0	100.00	0.00	0.00	95.76	95.76	
		1997-98	100.00	46	46	46	0	97.30	94.11	94.11	46	0	100.00	0.00	0.00	94.11	94.11	
		TOTAL	200.00	91	91	91	0	197.45	189.87	189.87	91	0	100.00	0.00	0.00	94.94	94.94	
3	Shri Bhaskarrao Patil	1998-99	200.00	124	124	121	3	187.43	181.49	181.49	121	0	97.58	0.00	2.42	90.75	90.75	
		TOTAL	200.00	124	124	121	3	187.43	181.49	181.49	121	0	97.58	0.00	2.42	90.75	90.75	
4	Shri Bhaskarrao Patil	1999-00	200.00	86	86	86	0	200.78	196.06	196.06	86	0	100.00	0.00	0.00	98.03	98.03	
		2000-01	217.83	109	109	109	0	216.86	210.73	210.73	109	0	100.00	0.00	0.00	96.74	96.74	
		2001-02	210.55	131	131	131	0	209.12	198.29	198.29	131	0	100.00	0.00	0.00	94.18	94.18	
		2002-03	200.00	105	105	104	1	200.88	178.74	178.74	104	0	99.05	0.00	0.95	89.37	89.37	
		TOTAL	1045.38	563	563	561	2	1042.56	976.81	976.81	559	2	99.29	0.36	0.36	93.44	93.44	
5	Shri D.B.Patil	2004-05	200.00	76	76	76	0	200.00	188.20	188.20	76	0	100.00	0.00	0.00	94.10	94.10	
		2005-06	200.00	81	81	80	1	198.63	186.31	186.31	80	0	98.77	0.00	1.23	93.16	93.16	
		2006-07	200.00	104	104	104	0	200.00	187.32	187.32	104	0	100.00	0.00	0.00	93.66	93.66	
		2007-08	200.00	83	83	83	0	200.00	181.81	181.81	83	0	100.00	0.00	0.00	90.91	90.91	
		TOTAL	1000.00	462	462	461	1	1017.34	935.94	935.05	456	5	98.70	1.08	0.22	93.59	93.51	
6	Shri Bhaskarrao Patil	2009-10	200.00	45	45	44	1	200.00	192.14	192.14	43	1	95.56	2.22	2.22	96.07	96.07	Including 14 th Loksabha Unspend Balance Rs.123.41 Lakhs&Up To2012-13 Intrest Rs.23.56
		2010-11	200.00	64	64	58	6	199.57	172.35	172.35	55	3	85.94	4.69	9.38	86.18	86.18	
		2011-12	500.00	168	168	166	2	500.21	422.89	422.89	140	26	83.33	15.48	1.19	84.58	84.58	
		14th lok.Uns	123.41	40	40	39	1	123.41	116.65	116.65	24	15	60.00	37.50	2.50	94.52	94.52	
		2012-13	500.00	155	146	140	6	466.59	269.17	269.17	72	68	49.32	46.58	4.11	53.83	53.83	
		TOTAL	1523.41	584	479	462	17	1538.78	1173.20	1173.20	334	128	69.73	26.72	3.55	77.01	77.01	
TOTAL			4173.79	1881	1776	1753	23	4188.88	3662.31	3658.14	1618	135	91.10	7.60	1.30	87.75	87.65	

District Planning Committee, Nanded

:: M.P's Local Area Development Programme M. P. Wise / Constituency wise :: (Constituency HINGOLI) Page - 2

Dist :- Nanded (Maharashtra State) Progress Report Upto end of Sept. 2013 (Rs in Lakhs)

S N	Name of the M. P.	Year	Funds available	Works suggested (No.)	Works Sanced (No.)	Works to start (No.)	Works yet to start (6 - 7)	Estimated cost of sanctioned work	Amount Released	Actual expenditure	Works completed	Works In Progress	% of Works completed (12 / 6)	% of Works In Progess (13 / 6)	% of Works yet to start (8/6)	% of Amount rele ased (10/4)	% of Expend. incurr ed (11 / 4)	Remarks रु.लाखात
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Shri Vilasrao Gundewar	1993-94	2.00	1	1	1	0	2.00	2.00	2.00	1	0	100.00	0.00	0.00	100.00	100.00	
		1994-95	40.00	9	9	9	0	40.00	40.00	40.00	9	0	100.00	0.00	0.00	100.00	100.00	
		1995-96	40.00	9	9	9	0	40.20	39.67	39.67	9	0	100.00	0.00	0.00	99.18	99.18	
		TOTAL	82.00	19	19	19	0	82.20	81.67	81.67	19	0	100.00	0.00	0.00	99.60	99.60	
2	Shri Shivajirao Mane	1996-97	40.00	10	10	10	0	40.38	40.37	40.37	10	0	100.00	0.00	0.00	100.93	100.93	
		1997-98	23.81	4	4	4	0	23.81	23.81	23.81	4	0	100.00	0.00	0.00	100.00	100.00	
		TOTAL	63.81	14	14	14	0	64.19	64.18	64.18	14	0	100.00	0.00	0.00	100.58	100.58	
3	Smt. suryakanta Patil	1998-99	40.00	10	10	10	0	39.06	39.06	39.06	10	0	100.00	0.00	0.00	97.65	97.65	
		TOTAL	40.00	10	10	10	0	39.06	39.06	39.06	10	0	100.00	0.00	0.00	97.65	97.65	
4	Shri Shivajirao Mane	1998-99	25.00	7	7	7	0	25.00	25.00	25.00	7	0	100.00	0.00	0.00	100.00	100.00	
		1999-00	64.39	14	14	14	0	64.39	64.39	64.39	14	0	100.00	0.00	0.00	100.00	100.00	
		2000-01	121.84	35	35	35	0	121.80	121.80	121.80	35	0	100.00	0.00	0.00	99.97	99.97	
		2001-02	111.13	89	45	45	0	111.51	111.51	111.51	45	0	100.00	0.00	0.00	100.34	100.34	
		2002-03	100.00	40	27	27	0	99.15	99.15	99.15	27	0	100.00	0.00	0.00	99.15	99.15	
		2003-04	94.18	60	32	32	0	93.43	93.43	93.43	32	0	100.00	0.00	0.00	99.20	99.20	
TOTAL	516.54	245	160	160	0	515.28	515.28	515.28	160	0	100.00	0.00	0.00	99.76	99.76			
5	Smt.suryakanta Patil	2004-05	140.00	57	56	55	1	142.47	135.40	129.38	55	0	98.21	0.00	1.79	96.71	92.41	
		2005-06	100.00	26	22	21	1	100.00	97.25	95.22	21	0	95.45	0.00	4.55	97.25	95.22	
		2006-07	145.00	37	37	35	2	145.40	138.39	132.16	35	0	94.59	0.00	5.41	95.44	91.14	
		2007-08	115.00	29	29	29	0	115.69	109.31	103.40	25	4	86.21	13.79	0.00	95.05	89.91	
		2008-09	67.00	25	25	25	0	65.20	59.20	57.29	24	1	96.00	4.00	0.00	88.36	85.51	
TOTAL	567.00	174	169	165	4	568.76	539.55	517.45	160	5	94.67	2.96	2.37	95.16	91.26			
6	Shri Subhsh WanKhed	2009-10	116.58	22	21	20	1	106.33	90.90	90.90	15	5	71.43	23.81	4.76	77.97	77.97	
		2010-11	79.23	19	19	18	1	79.22	73.24	73.24	18	0	94.74	0.00	5.26	92.44	92.44	
		2011-12	260.00	41	40	38	2	256.33	148.92	148.92	19	19	47.50	47.50	5.00	57.28	57.28	
		2012-13	90.00	30	29	29	0	209.04	33.37	33.37	8	21	0.00	0.00	0.00	0.00	0.00	
		TOTAL	545.81	112	109	105	4	650.92	346.43	346.43	60	45	55.05	41.28	3.67	63.47	63.47	
TOTAL	1815.16	574	481	473	8	1920.41	1586.17	1564.07	423	50	87.94	10.40	1.66	87.38	86.17			
M. P. Wise / Constituency wise :: (Constituency Latur)																		
1	Shri Jayawantrao Awale	2009-10	38.00	9	8	8	0	32.62	26.62	26.62	5	3	62.50	37.50	0.00	70.05	70.05	
		2010-11	0.00	0	0	0	0	0.00	0.00	0.00	0	0	0.00	0.00	0.00	0.00	0.00	
		2011-12	62.94	20	17	17	0	79.89	67.56	67.56	15	2	88.24	11.76	0.00	107.35	107.35	
		2012-13	0.00	6	1	1	0	4.99	2.54	2.54	0	1	0.00	100.00	0.00	0.00	0.00	
		2013-14	0.00	4	1	1	0	3.00	0.00	0.00	0	1	0.00	100.00	0.00	0.00	0.00	
TOTAL	100.94	39	27	27	0	120.50	96.72	96.72	20	7	74.07	25.93	0.00	95.82	95.82			
M. P. Wise / Constituency wise :: (Rajysabha Latur)																		

1	Shri J.M.Wagmare	2011-12	58.50	21	16	16	0	61.50	43.86	43.86	8	8	50.00	50.00	0.00	74.97	74.97	
		TOTAL	58.50	21	16	16	0	61.50	43.86	43.86	8	8	50.00	50.00	0.00	74.97	74.97	